

RADON TEST IN PROGRESS

TEST PERIOD = 48 HOURS

**PLEASE MAINTAIN CLOSED BUILDING CONDITIONS AS FOLLOWS
FOR THE DURATION OF THE TEST PERIOD**

1. Closed building conditions should begin 12 hours before the start of the test.
2. Closed building conditions need to be maintained throughout the duration of the test.
3. The test duration will be 48 hours.
4. All windows need to remain closed on every level of the building.
5. Doors should only be opened briefly for entry and exit of the building.
6. Internal-external air exchange systems (such as whole house fans, window air conditions set on fresh air (re-circulate setting only), and window fans should not be running.
7. HVAC - Heating and central cooling systems may be operated as normal and as necessary.
8. Radon mitigation systems should be functioning 24 hours prior to and during the test.
9. Equipment that brings outside air into the building may be operated only as necessary, such as combustion heating equipment, bathroom exhaust fans, dryers and oven/range hoods.
10. Fireplaces may not be used or operated.
11. Do not run ceiling fans.

Test Start Day		Test End Day	
Test Start Date		Test End Date	
Test Start Time		Test End Time	

Test Device Serial # / Location	
Device A – Serial #	Location -
Device B – Serial #	Location -